

T.H.E. Conference 2016



Implementing ABC on Bridge Replacement and Rehabilitation Projects

Bala Sivakumar

HNTB

Outline

**Introduction
to ABC**

**ABC
Technologies
& Methods**

**Implementing
Prefab
Systems**

**Implementing
Bridge Moves**

**ABC
Replacement
Projects**

**ABC Rehab
Projects**

What is ABC?

What is ABC?

Accelerated Bridge Construction (ABC)


ABC is bridge construction that uses innovative methods to reduce **mobility impacts** when replacing/rehabilitating existing bridges.

ABC is a platform for innovation

Reasons for ABC?

Reasons for considering ABC include:

- Heavily traveled route (high ADT)
- Long or non-existent detours
- Part-width construction is not a preferred option



Cast-in-place construction is a sequential process
ABC allows work to be done in parallel – reduce schedule

ABC Advantages



Reduces
disruption to
traffic



Safer; reduces exposure
of workers and public



Better quality
control due to
prefabricated
elements



Reduced
environmental
impacts

ABC Elements and Methods

ACCELERATED BRIDGE CONSTRUCTION

```
graph TD; ABC[ACCELERATED BRIDGE CONSTRUCTION] --- PBES[Prefabricated Elements & Systems (PBES)]; ABC --- BMT[Bridge Movement Technologies (SIBC / SPMT)]; ABC --- AGTW[Accelerated Geo-tech Work]; BMT --- RD[Rapid Demolition]; BMT --- IC[Innovative Contracting];
```

Prefabricated
Elements &
Systems (PBES)

Bridge Movement
Technologies (SIBC /
SPMT)

Accelerated
Geo-tech Work

Rapid Demolition

Innovative Contracting

Time Metrics for ABC – Mobility Impact Time

TRAFFIC IMPACTS WITHIN

Tier 1 24 hours

Tier 2 3 days

Tier 3 2 weeks

ABC – National Perspective

- 2200 + ABC projects to date (2014)
- 43 states have used ABC (2014)
- Several states have ABC programs for statewide implementation
- ABC candidates are selected using a screening process

ABC Technologies

Full Depth Precast Deck Panels



Casting and curing decks is a slow process




MODULAR CONCRETE SUPERSTRUCTURE SYSTEMS



Pre-decked beams

- Concrete deck bulb tees
- Concrete Deck double tees



Prestressed Deck Bulb Tee — NY Route 31



MODULAR STEEL SUPERSTRUCTURE SYSTEMS

NJDOT Route 18 Bridge Over Route 1
Weekend Replacement



Prefabricated Abutment & Wingwalls



Bridge Movement Technologies

- Build the entire bridge superstructure and then move it into place in a few hours.
- Bridge movement technologies:
 - Slide-In Bridge Construction (SIBC)
 - Self-Propelled Modular Transporters (SPMT)
 - Float-In
 - Launching / Skidding

Roll-Out | Roll-In Hood Canal Bridge, WSDOT



Before

During

After

Roll-Out/Roll-In New York City Van Wyck Expressway



NOV 23 2005

Bridge Slide Systems

**Push/pull
hydraulic jacks**



Pulling with

- **strand jacks**
- **power winch**




Slide Bearings



Roller Bearings

Coefficient of Friction: 5% of Vertical Load



Teflon-Coated Neoprene Bearing Pads

Coefficient of Friction: 10% of Vertical Load

Bridge Movement – Float-In



Self Propelled Modular Transporter (SPMT)

What is an SPMT?

- Multi-axle platform
- Each axle pivots 360 degrees
- Lifts, carries, sets large/heavy loads
- Each axle moves independently



Bridge Movement with SPMTs



ABC COSTS

MassDOT Study

- 2 similar parallel bridges: One conventional one ABC using PBES
- Conventional = \$ 224 / SF
- ABC = \$284 / SF
- 27% cost differential; These are NE prices

FIU Study


- FIU compared costs using 53 ABC projects in the FHWA ABC database with similar conventional projects
- ABC costs were 20% higher on average

ABC DELIVERY

- Design-Bid-Build
- Design-Build
- Construction Manager / General Contractor

ABC Contracting

- Incentive / Disincentive  based on user delay costs
- A+B Bidding



- Sample ABC plans
- Sample ABC design calcs.
- ABC Specs / Special provisions
- ABC erection concepts

Implementing PBES

14 Day Bridge Replacement – Keg Creek Bridge, Council Bluffs, Iowa

- Total prefabricated bridge
- 3 Spans
- 14 day closure
- 14 day ABC period
- Opened November 1, 2011







Oct 17, 2011



Nov 1, 2011

Cross-Sections/Plan



Prefabrication Yard Adjacent to Bridge – Iowa Bridge Farm

Bottom mat of deck reinforcing nearly complete

Column sections cast and curing

Rebar cage for next column section

Abutment and wingwall components complete



Prefabrication of Abutments and Piers

52 K



93 K



168 K




Precast Abutment Assembly – Days 3 and 4



Precast Pier Assembly – Day 5

- Pier caps: 168 kips
- Required two 110 ton cranes to lift into place



Erection of Superstructure Elements – Days 7 and 8



Erection of the Superstructure Elements – Days 7 and 8



Ultra High Performance Concrete Deck Closure Pours – Day 10

- Full moment transfer
- No post-tensioning required
- Only 6 in. wide; low-permeability
- 25,000 psi strength
- Steel fiber reinforcement



Time Lapse – 14 Day Replacement



October 17, 2011

Implementing Slide-In Bridge Construction

I-84 Bridges Slide-In Replacement — New York 2013

- Weekend Replacement
- 20 Hr Closure




NY I-84 Bridges

- Over 75,000 ADT
- 16% trucks
- Existing bridges are too narrow for cross-overs
- 3 Span bridge replaced with single span
- One Saturday night closure per bridge



Superstructure Sections

- NEXT beams
- Precast approach slabs
- UHPC closure pour



New Superstructures on Falsework




New Abutment Construction




Slide-In Replacement Concept

Temporary end span



Slide Surface

During Slide



Modular walls

End Diaphragm and Slide Shoe



Bridge Slide – October 21, 2013


7 hours to demolish existing bridge
and slide in new bridge



Both Bridge Slides Completed 10 Months After NTP



Time Lapse



ABC Rehab Projects

- PBES
- SPMT

Minneapolis Franklin Avenue Bridge Rehabilitation



New deck, cap beams and columns using precast members

Minneapolis Franklin Avenue Bridge Rehabilitation

- Part-width construction is not cost-effective
- Cast-in-Place Construction: Requires full closure for two years
- ABC alternate: Full closure for 3 months
 - *Adjacent to Univ. of Minnesota campus*
 - *Closure can be timed to occur in summer months*
 - *On-site pre-casting by contractor*

On Site Pre-casting --- Franklin Ave. Bridge MN



Steam Curing / Wet Curing of Slab Panels




PennDOT State Route 30 Bridge – Weekend Replacement


- 54 Hour closure (Friday night – Monday Morning)
- Busy State Route (ADT 30,000) over local road in East Pittsburgh, PA
- Full superstructure and partial substructure replacement




Partial Demolition of Abutments / New Precast Caps



Steel Superstructure Modules -- Assembly



Bridge Model



Weekend Superstructure Replacement Using SPMTs

Bridge Over Route 9 ; Massachusetts



Bridge Over Route 9; Site-Layout



New Two-span Steel Superstructure on False-work



SPMT Move



New Superstructure on Rehabilitated Substructure



NJ Transit Bridge Replacement – Plainfield, NJ

- Weekend Superstructure Replacement with SPMT– October 2015
- Rehab Substructure



Substructure Rehab -- Saturday



New bridge assembled
in station parking lot



Bridge Move – Saturday Night



Track Work -Sunday



Thank You

Questions ?